

Stormwater Detention – Certification Form

Submit form by October 1

PROF	PERTY OWNER:			
BASI	N/STRUCTURE ADDRESS:			
BASI	N/STRUCTURE OWNER:			
PHO	NE & EMAIL OF OWNER:			
BASI	N/STRUCTURE NUMBER:			
CERT	FIFICATION COMPLETED BY:			
KANS	SAS P.E. LICENSE NUMBER:			
Certifi	cation of basins is required every 3 years, b	y a Professional Engineer.		
		,		
		tion Checklist NO" FOR ALL ITEMS BELOW		
A.	HAS DEBRIS OR TRASH ACCUMULATED IN B	ASIN OR STRUCTURE?	YES	NO
В.	ARE NOXIOUS WEEDS PRESENT THAT PREVIOUS GROWING PROPERLY?	ENT THE DESIRED VEGETATION FROM	YES	NO
C.	IS THERE EXPOSED SOIL, NOT COVERED WINONERODABLE MATERIAL?	TH VEGETATION, MULCH OR OTHER	YES	NO
D.	IS ALGAE OR STAGNANT MOISTURE PRESEN	NT IN BASIN OR STRUCTURE?	YES	NO
E.	ARE UNPLEASANT ODORS EMERGING FROM	I BASIN OR STRUCTURE?	YES	NO
F.	HAS SEDIMENT ACCUMULATED IN BASIN OR	STRUCTURE?	YES	NO
G.	IS SOIL EROSION PRESENT ALONG STANDIN	IG OR MOVING SURFACE WATER?	YES	NO
H.	IS SOIL EROSION PRESENT AT BASIN SIDES	INLET, OR OUTLET?	YES	NO
I.	ARE HOLES PRESENT FROM ANIMALS OR IS	THERE UNDESIRABLE SOIL LOSS?	YES	NO
J.	ARE THERE WET OR SOGGY AREAS PRESENT GROWING?	NT THAT PREVENT VEGETATION FROM	YES	NO
K.	IS RUNOFF ENTERING OR LEAVING THE BAS THAT PREVENTS PROPER FUNCTION OF INF		YES	NO
L.	DOES FLOW OUT OF BASIN OR STRUCTURE EROSION OR DAMAGE TO ADJACENT PROPE		YES	NO
M.	IS THE BASIN OR STRUCTURE FUNCTION IM	PAIRED?	YES	NO
N.	OTHER ITEMS AND COMMENTS:		YES	NO
Ο.	CORRECTIVE MEASURES FOR ALL YES ANS	WERS ABOVE	YES	NO



Certification for Capacity (Functioning as Designed) By Kansas Licensed Engineer

1.	ASSESSMENT OF PUMP, PIPE, RIPRAP OR STRUCTURES: IS THERE A NEED FOR REPLACEMENT OR MAINTENANCE OF BASIN OR STRUCTURE COMPONENTS?			
2	GENERAL ASSESSMENT OF THE BASIN OR STRUCTURE: DOES THE BASIN OR STRUCTURE APPEAR TO FUNCTION PROPERLY? ARE MODIFICATIONS RECOMMENDED FOR IMPROVED FUNCTION?			
	ASSESSMENT OF BASIN OR STRUCTURE ELEVATIONS: HAVE CRITICAL INFLOW, OUTFLOW, OVERFLOW PATHS AND ELEVATIONS CHANGED FROM THE AS-BUILT PLANS NOTE - THE ELEVATION ASSESSMENT IS A VISUAL CHECK FOR ACCUMULATION OF SEDIMENT OR BASIN MODIFICATIONS; A SURVEY IS NOT REQUIRED FOR CERTIFICATION.			
	ASSESSMENT OF BASIN OR STRUCTURE VOLUMES: HAVE BASIN CHANGES AFFECTED THE STORAGE VOLUME FROM THE AS-BUILT PLANS? NO SURVEY REQUIRED			
	ASSESSMENT OF REQUIRED VEGETATION AND PLANTINGS: VEGETATION AND PLANTINGS NEED TO HAVE 80% COVERAGE FOR CERTIFICATION.			
	OTHER ITEMS AND COMMENTS:			
	CORRECTIVE MEASURES NEEDED/RECOMMENDED & PROPOSED SCHEDULE: PROVIDE A TIMELINE FOR EACH CORRECTIVE MEASURE – 1 MONTH, 2 MONTHS, 3 MONTHS, ETC.			
	NODE OTED DV			

^{* 2021} PICTURES - Submit two (2) pictures of each basin/structure. If repairs or maintenance is recommended, submit at least one (1) picture of each issue noted on #7 above.